COMPLETION REPORT

1	Name Of Work	**Improvements of Approch oad at Nelamaheshwaramma Temple front side and Back side road in Dasarahalli Ward No.15.**
2	Sanctioned Estimate No.& Date	EE/DD/AS/564 /2017-18, Date:29.11.2017 EE/DD/TS/ 605 /2017-18, Date:30.11.2017
3	Head Of Account which is chargeable	P-1771
4	Instrument Order No. & Date	BBMP/EE/DD/WO/259/2017-18, Date:06.03.2018
5	Name Of Contractor	**GIRISH S**
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	
7	Measurement recorded in	M.B No: 661/17-18 Page No: 66001 - 66005
8	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No, - do - Page No, - do -
9	Name of the office/official in charge of the work	
10	e) Asst.Eng/Junior Eng	Archana
	f) Asst.Exe Engineer	Shivakumar odeyar

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
3.00 lakhs.	284457.00/-		15543.00/-

7) Certified that the above work has been completed within the stipulated time noted in the
8) Certified that the contractor has delayed and completed the work for which necessary fine recovered
9) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

EXECUTIVE ENGINEER - ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ, ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ

ASSISTANT EXECUTIVE ENGINEER

4/5/18